

# Domestic & Irrigation Meter Pit Installation Certification of Completeness



Date: \_\_\_\_\_ Subdivision Name: \_\_\_\_\_

Property Address: \_\_\_\_\_

Account #: \_\_\_\_\_ Contact Name: \_\_\_\_\_

Contact E-mail: \_\_\_\_\_ Contact Phone Number: \_\_\_\_\_

Domestic Meter Size: \_\_\_\_\_ Irrigation Meter Size: \_\_\_\_\_

## Is this property ready for rough-in plumbing inspection?

**YES... If Yes, complete remainder of form.**

**NO... If No, tap fees will not be accepted.**

### Meter Pits

- Meter pit is flush with finished grade.
- Meter pit is three (3) feet from property line.

- Meter pit is free & clear of any debris or other obstructions with a minimum of a 6-foot radius.
- Interior of meter pit is clean & free of debris.

### Yoke

- Yoke is 18 inches below top of meter pit lid.
- Yoke is centered in meter pit.
- Yoke is free of any damage.
- Yoke does not demonstrate any leaks.
- Yoke is correct size.
- Proper pressure is observed at Yoke.

- Q-line fittings inside meter pit are not leaking.
- Rebar is properly installed inside meter pit per District Design Standards & Construction Specifications including, but not limited to, double rebar, stable installation; rebar is at proper height.

### Outside Lid

- Meter pit lid is properly installed.
- Nut or worm gear is properly installed.
- Proper meter pit lid is installed for each District water System.

- Meter pit lid nut is 27/32".
- Meter pit lid has 1 7/8" hole in center.

### Cone

- Cone does not have any cracks or other damage.
- Cone is properly centered on meter pit.

- Proper cone has been installed.

### Q-Line

- Q-line has proper sweeps at entry & exit of meter pit.
- Q-line is looped.

- Q-line is straight.
- Q-line is not damaged or kinked.

### Tracer Wire

- Tracer wire is of adequate size.

- Tracer wire is wrapped around base of yoke.

### Frost Lid

- Frost lid is a 3" deep-dish style type with predrilled drain holes.

- Frost lid is free of damage.

I hereby certify that the domestic and irrigation water meter pit installations at this address have been installed per the District's Design Standards and Construction Specifications and are ready to be scheduled for initial inspection. I further understand that all failed inspections will result in a **RE-INSPECTION FEE OF \$250.00**. Re-Inspection fees and other fines must be paid in full before ANY inspections will be scheduled.

Signature: \_\_\_\_\_ Printed Name: \_\_\_\_\_

Company Name: \_\_\_\_\_ Company Address: \_\_\_\_\_